

**Sussex County Paving & Rehabilitation
July 2020 Update**

Contract/Contractor	Road	Limits	Status
T201606301 George & Lynch Inc.	Vines Rd/Main St	1 st St/Main Ave to Western Town Limits	Paving is completed.
	Shell Bridge Rd	Phillips Landing Rd to 1 st St/Main St	Paving is completed.
	Zoar Rd	Wood Branch Rd to Peterkins Rd	Paving is completed.
	Honolulu Rd	Omar Rd to Clayton Ave	Paving is completed.
	Gravel Hill Rd	Mount Joy Rd to Zoar Rd	Paving is completed.
	Trap Pond Rd	Wooten Rd to Laurel Rd	Paving is completed.
	Horsey Church Rd	Susan Beach Rd to SR 24	Paving is completed.
	Avenue of Honor	US 113 to Patriots Way	Paving is completed.
	Wilson Rd	Savannah Rd to US 113	Paving is completed.
	SR 30, Gravel Hill Rd	Hollis Rd to RR Tracks	Paving is completed.
	Dickinson Rd	Beginning of Rd to SR 1	Paving was planned to be completed before Memorial Day 2020. However, conflicting developer utility, curb, and sidewalk work and the fire at the Lighthouse Restaurant have delayed this work.
	Firemans Rd	Bethel Rd to Daisey Rd	Paving is expected to begin by Fall of 2020.
	Robinsonville	Kendale Rd to Plantation Rd	Paving is expected to begin by Fall of 2020.
Cedar Grove Rd	Robinsonville Rd to Plantation Rd	Paving is expected to begin by Fall of 2020.	
T201706301 George & Lynch Inc.	SR 1 (Coastal Highway)	South Dewey Town limit to Lewes Canal Bridge	Paving is complete.
T201706305 Allan Myers MD Inc.	SR 54	Main St to SR 20	Paving is complete.
T201906301 Contractor TBD	Central Ave (Laurel)	Drawbridge to Georgetown Rd	Design is underway and pedestrian recommendations are being added. This project is expected to advertise for bidding by Summer 2021.
	West/Market/14 th St (Laurel)	Van Buren to US 13	
	West Gordy St (Laurel)	Oak Ln to US 13	
	Susan Beach Rd	Maryland State Line to Horsey Church Rd	
	Brooklyn Ave (Laurel)	Delaware Ave to N. Central Ave	
T201906302 Contractor TBD	Market St (Bridgeville) Newton Rd	Wesley Church Rd to Main St US 13, Sussex Hwy to Fawn Rd	Design is underway. This project is expected to advertise for bidding by Summer 2021.
	Adams Rd	N. Main St to Newton Rd	
	Fawn Rd	US 13 to Sunnyside Rd	
T201906303	Front St (Milton)	Cave Neck Rd to Chestnut St	

**Sussex County Paving & Rehabilitation
July 2020 Update**

Contractor TBD	SE 2 nd St (Milford)	S. Walnut St to S. Rehoboth Blvd	Design is underway. There is currently sewer work happening on this location. This project is expected to advertise for bidding by Summer 2021.
	Shingle Point /Chestnut St (Milton)	Harbeson Rd to Milton Town limit	
	Broadkill Rd	SR 1, Coastal Hwy to End of roadway	
	Kings Hwy (Milford)	Beginning of Curbed Section to Lakeview Ave	
	Fitzgeralds Rd	Shawnee Rd to US 113	
	Sandhill Rd	East Redden Rd to SR 30	
T201906304 Contractor TBD	SR 24 – Main St	US 113 to Millsboro Pond Bridge	Design is underway. Pedestrian recommendations will be added. Construction anticipated to start in the Winter of 2020/2021.
T201906305 Contractor TBD	Bridgeville/N. Bedford Rd (Georgetown)	Bridgeville Rd to Market St	Design is underway. This project is expected to advertise for bidding by Summer 2021.
	East, Market St (Georgetown)	Bedford Rd to town limits	
	West Market St (Georgetown)	US 113 to Bedford St	
	North, Bedford St (Georgetown)	Bridgeville Rd to US 113	
	Airport Rd	Carver St to East Pine St	
	South, Bedford St (Georgetown)	US 113 to Market St	
	Gov. Stockley Rd	SR 20 to Zoar Rd	
T201906306 Contractor TBD	Slaughter Beach Rd	SR 1 to Bay Rd	Construction expected to start in summer 2020 and be complete by Fall 2020.
T201906307 Contractor TBD	Savannah Rd	Westcoats Rd to Drake Knoll Rd	Project on hold due to multiple design project underway in the immediate area.
	Minos Conway	US 9 to 1600' West of SR 1	
	Kings Hwy (Lewes)	SR 1 to Dartmouth Dr.	
In House	US 113 Southbound	Fitzgerald Rd to Fleatown Rd	Work was completed in Spring 2020.
T202006301 Contractor TBD	US 13	Tharp Rd/Herring Run Rd to Cannon Rd	Design is complete. Contract expected to be advertised in August 2020.
T202006302 Contractor TBD	US 13	Rifle Range Rd to Adams Rd	Design is complete. Contract expected to be advertised in August 2020.

**Sussex County Paving & Rehabilitation
July 2020 Update**

Contractor TBD	Old Shawnee Rd	Shawnee Rd to US 113	Paving of this location is expected to be added to an ongoing maintenance contract. Construction is expected to begin late Summer 2020.
Contractor TBD	Rehoboth Avenue	Canal Bridge to 2 ND Street	This project is expected to advertise for bidding by Summer 2021.
Contractor TBD	SR 16	Dupont Boulevard to SR1	This project is expected to advertise for bidding by Summer 2021.
Contractor TBD	Old Bay Rd	Ann Avenue to SR1	This project is expected to advertise for bidding by Summer 2021.
	Country Club Rd	West Side Drive to Shuttle Drive	
	Bay Vista Rd	1 st Street to SR1	
	Shuttle Rd	Country Club Rd to SR1	
Contractor TBD	Muddy Neck Rd	Atlantic Avenue to Beaver Dam Rd	This project is expected to advertise for bidding by Summer 2021.
	Muddy Neck Rd	Assawoman Canal Bridge to Garfield Parkway	
	Double Bridges Rd	Old Church Cemetery Rd to Muddy Neck Rd	